

Task Name	Duration	Start	Finish	January				February				March				April				May				June		
				52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
Udbud	32 d	07-01-11	21-02-11																							
Annoncering varekøb	1 d	07-01-11	07-01-11																							
Besigtigelse	1 d	19-01-11	19-01-11																							
Frist for spørgsmål	1 d	24-01-11	24-01-11																							
Svar på spørgsmål	1 d	26-01-11	26-01-11																							
Afgivelse af tilbud	1 d	31-01-11	31-01-11																							
Evaluering af tilbud	10 d	31-01-11	11-02-11																							
Forhandling	5 d	14-02-11	18-02-11																							
Forventet kontraktindgåelse	1 d	21-02-11	21-02-11																							
Byggeperiode	74 d	22-02-11	03-06-11																							
Mobilisering og levering	39 d	22-02-11	15-04-11																							
Tilpasning af eksisterende bygningsdele	10 d	18-04-11	29-04-11																							
Udførsel	10 d	02-05-11	13-05-11																							
Test og indkøring	10 d	16-05-11	27-05-11																							
Afl levering til bygherre	5 d	30-05-11	03-06-11																							

Bilag 7

Udbudstidsplan
 Regionshospitalet Herning - Etablering
 07.01.2011

COWI

Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline

